**ame of Work: Improvements and Re-Asphalting of Road from 5th & 6th Cross Road empegowda Nagara & Ramachandra Hospital Road Bhuvaneshwari Nagara in asarahalli Ward No.15, BBMP, Bangalore.**

| | | |
|---|---|---|
| ame of Client | : | **Executive Engineer,** Dasarahalli Division, BBMP, Bangalore. |
| ontractor/Agency | : | **Sri. K.T Ramesh,** Contractor, Bangalore. |
| otal Cost | : | Rs.20.88Lakhs |
| atus of Bill | : | 1st & Final Bill |
| ate of Inspection | : | 21.03.2018 |
| the Presence of | : | (a) **Assitant Engineer (Ward No.15),** BBMP, Bangalore. |
| | : | (b) **Mr. Mohan G.** Senior Engineer M/s Civil Quality Consultants And Engineers, |

## 3rd Partuy Compliance Report

| L o | Description of the Item | Unit | Quantity | | Comments / observations |
|---|---|---|---|---|---|
| | Removing BS slab of drain and stacking complete as per the direction of Engineer-in-charge..... | Sqm | 1174.68 | : | Work done up to the billed quantity and Quality is satisfactory |
| 2 | Earthwork excavation by manual means in ordinary soil involving an average horizontal throw uptob 2mtrs..... | Cum | 471.80 | : | Work done up to the billed quantity and Quality is satisfactory |
| 3 | Refixing stone slabs of drains and pointing in CM 1:3..... | Sqm | 1174.68 | : | Work done up to the billed quantity and Quality is satisfactory |
| 4 | Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes..... | Sqm | 485.00 | : | Work done up to the billed quantity and Quality is satisfactory |
| 5 | For grading I material Construction of granular Sub-base by Providing coarse graded crushed stone aggregates..... | Cum | 72.75 | : | Work done up to the billed quantity and Quality is satisfactory |
| 6 | Providing, laying, spreading and compacting stone aggregate to wet mix macadam..... | Cum | 72.75 | : | Work done up to the billed quantity and Quality is satisfactory |



Scanned by CamScanner

| | | | | |
|---|---|---|---|---|
| Providing and applying primer coat with S.S bitumen on prepared surface of granular base..... | Sqm | 485.00 | : | Work done up to the billed quantity and Quality is satisfactory |
| Providing and applying tack coat on the prepared black topped surface ..... | Sqm | 6380.71 | : | Work done up to the billed quantity and Quality is satisfactory |
| Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates..... | Cum | 24.25 | : | Work done up to the billed quantity and Quality is satisfactory |
| Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags..... | Sqm | 5895.71 | : | Work done up to the billed quantity and Quality is satisfactory |
| Providing and laying bituminous concrete with hot mix plant using crushed aggregates of specified grading..... | Cum | 235.83 | : | Work done up to the billed quantity and Quality is satisfactory |
| Road marking with Hot applied Thermoplastic Compound with Reflectrising Glass Beads..... | Sqm | 190.50 | : | Work done up to the billed quantity and Quality is satisfactory |

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

**Authorised Signatory**
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ದಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner